

GOVERNMENT OF TELANGANA

ABSTRACT

Minor Irrigation - Ranga Reddy District - Construction of Reservoir (Shiva Sagar Project) across Kakaravani Vagu, Yalal (V&M) - Price Adjustment of Cement, Steel and fuel for an amount of Rs. 37,13,965/- Sanctioned - Orders - Issued.
.....

IRRIGATION & CAD (MIG-2) DEPARTMENT

G.O.RT.No. 345.

Date:05-12-2014

Read the following:

- 1) G.O.Rt.No.186, I&CAD (PW:ES) Dept., dated: 07.08.2007.
- 2) G.O. Rt. No.304, I & CAD (MIG) Dept., dated: 15.03.2012.
- 3) G.O. Rt.No. 1017, I & CAD (MIG) Dept., dated 22.10.2013.
- 4) From the CE, Minor Irrigation (TR), Hyd., Lr. No. DCE (MI)/OT3-T4/ RR/ SS/ PE/ 2014, Dated:03.02.2014.

* * *

ORDER:

In the reference 1st read above, Government have accorded Administrative approval for the Construction of Reservoir (Shiva Sagar Project) across Kakaravani Vagu, Yalal (V&M) for an amount of Rs.495.35 Lakh and subsequently revised administrative approval was accorded for Rs. 907.10 Lakh in the reference 2nd read above.

2. In the reference 3rd read above, orders have been issued for conversion of 15 No. of works from RIDF XII-XIV tranches to Normal State Plan. The subject work is one among the 15 works.

3. In the reference 4th read above, the Chief Engineer, Minor Irrigation (TR), Hyderabad has stated that, the Superintending Engineer has reported that, due to delay in payments to ryots for Land Acquisition and due to change in design, work has been delayed for 5½ years. Hence for the last five years the rates of POL, Power, Materials, Machinery have been increased enormously. The contractor is willing to complete the work and requested for extension of time up to 30.06.2014. The contractor through his representation expressed that the work is prolonged due to reasons beyond his control and caused huge expenditure on material, labour charges and all over heads which includes extension of bank guarantee, premium of work insurance and camp expenditure for extended period of time. Hence expressed his eligibility for inclusion of price adjustment for

- a) Price Escalation from the date of agreement.
- b) For the balance work with, current SSR or price escalation has to be paid.

P.T.O

//2//

4. But no price adjustment clause was mentioned in the original agreement. Under these circumstances the contractor has requested for price adjustment with reference to the Government G.O. Ms. No. 94, T.R & B (R.1) Dept., dated: 16.04.2008.

5. The Chief Engineer, Minor Irrigation (TR) has requested the Government for necessary approval to price adjustment and communicated in respect of "Construction of Reservoir (Shiva Sagar Project) across Kakarvani Vagu, Yalal (V&M), Ranga Reddy District" for payment of extra financial implication due to price adjustment of cement, steel and fuel of Rs.52,46,929/- for the quantities executed up to LSX and part bill i.e., up to 13.08.2012 in accordance with G.O. Ms. No. 94, TR & B (R.1) Dept., dated:16.04.2008, on account of unavoidable delays.

6. The Government after careful examination in the matter here by accord permission to price adjustment in respect of "Construction of Reservoir (Shiva Sagar Project) across Kakarvani Vagu, Yalal (V&M), Ranga Reddy District" for payment of extra financial implication due to price adjustment of cement, steel and fuel for an amount of Rs. 37,13,965/- (Rupees thirty seven lakhs thirteen thousands nine hundred and sixty five only) for the quantities executed up to LSX and part bill i.e., up to 13.08.2012 in accordance with G.O. Ms. No. 94, TR&B (R.1) Dept., dated: 16.04.2008 and G.O. Ms. No.252, TR&B (R-1) Dept., dated:28-08-2008, subject to condition to the correctness of price adjustment calculations as per agreement conditions and Government orders.

7. The Expenditure shall be debited as indicated in para 4 of the G.O. 3rd read above.

8. The Chief Engineer, Minor Irrigation shall take necessary action accordingly.

9. This order issues with the concurrence of the Finance (EBS-IX) Department, vide their U.O. No. 2748/ 65/ A2/ EBS-IX/2014, Dt:26-08-2014.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF TELANGANA)

**SHAILENDRA KUMAR JOSHI
PRINCIPAL SECRETARY TO GOVERNMENT (FAC)**

To
The Chief Engineer, Minor Irrigation, Telangana
Errumanzil Colony, Hyderabad.

Copy to:-

The Accountant General, Hyderabad.
P.S. to Hon'ble Minister (Irrigation, Mktg., M & G and LA.)
The P.S. to Principal Secretary (SKJ)
The Finance (Expr- PW) Department.
SF/SC

//FORWARDED::BY ORDER//

SECTION OFFICER